EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Basic facilities for Ganesha Immersion @ Ganesh temple Kalyani shankarnagar in Kodigehalli in ward no.8
2	Amount of Work Portion	3,53,676/=
3	Estimated Cost	4.00 Lakhs.
4	Name of contractor	KRIDL
5	Agreement No.	102 | 3.8.19.
6	No. and date under which work order issued	102 | 30.8.19
7	Time limit originally fixed for completion	—
8	Date of application by the contractor for granting extension of time	Work completed. However, KRIDL work order got delayed due to latek approval.
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	100%.
12	Work carried out during 1st extension	100%. —
13	Work carried out during 2nd extension	
14	Time now applied for	457 Days.
15	Date of recommending time limit applied for	1.9.2019 - 1.1.2021
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Work completed within time period. File got approved & KRIDL lately. No delay by Agency. Hence penalty may not be imposed.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation

Assistant Engineer

Executive Engineer

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Chief Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಪೂರ್ವ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ